



Progress Report on PWD Water and Sewer Construction
Smick, Wright, Hermitage and Umbria

January 11, 2016

Wright Street (Umbria to Smick)

- Storm and sanitary sewers installed
- Water main installed
- Sidewalks and curbing completed
- ADA Ramps
- Street restoration – cobblestone finish almost complete with street opening scheduled for week of January 11

Hermitage Street (Umbria to Smick)

- Storm and sanitary sewers mostly installed. Sewer work stopped near 163 Hermitage and connected with a temporary tie in. New sewer connection at Umbria and Hermitage pending
- Water main installed
- Sidewalks and curbing – pending. Northern curb may stay in place because granite curb may be in good condition
- ADA Ramps - pending
- Street restoration – pending

Hermitage Street (Smick to Sheldon)

- Storm and sanitary sewers – not installed. Will not be installed until Hermitage from Umbria to Smick is completed.
- Water main – not installed. See above
- Sidewalks and curbing – pending
- ADA Ramps –approved but not pending until restoration begins
- Street restoration – pending

Hermitage Street (Silverwood to Sheldon)

- Sanitary and Storm Sewer installed and approved
- Water main installed and approved
- ADA ramps installed
- Footway Installed, brick footway pending

- Street base installed
- Asphalt transition at Silverwood installed
- Cobblestone restoration – pending
- Cross Street - pending

Smick Street (Fountain to Hermitage)

- Storm and sanitary sewers —Between Wright and Hermitage (200 block) installed and inspected via video camera. Between Hermitage (200 block) to Hermitage (100 block), not installed and is a continuation of Hermitage from Umbria to Smick. Between Fountain and Wright, third video inspection is currently under review.
- Water main installed
- Sidewalks and curbing – pending, Curbs installed from the manhole to Hermitage.
- ADA Ramps – installed
- Street restoration – pending

Umbria Street

- Sewer and water main connection in Wright – completed and paved
- Sewer and water main connection in Hermitage – partially completed and covered with asphalt binder layer and cold patch asphalt for touchups
- Street restoration - pending