

Upload completed forms to Fire Suppression Permit through eCLIPSE system, eclipse.phila.gov

Contractor's Material and Test Certificate for Residential Fire Sprinkler Systems

Use this form to provide results and certify the piping testing performed for installation of water services for residential sprinkler systems in R-3 Residential Occupancy Classifications of three stories or less and residential building constructed under the IRC.

This form shall not be used for systems designed and installed in accordance with NFPA 13 or 13R.

Submit one certification for each system. **Permit Information** Address: __ Building/Suite: 1 Permit No.: **Building Owner / Owner's Agent** 2 Address: Provide the contact information for the building Phone: Email: owner/owner's agent (a) Fire Suppression Systems (FSS) Contractor Information Contractor Information Contractor Name: ___ __ FSS Contractor License #: ____ Individual performing 3 Phone: inspection and tests shall possess a valid FSSW (b) Fire Suppression Systems Worker (FSSW) Information license FSSW Name: FSSW License #: Instructions Installation conforms to accepted plans:

Yes Equipment used is approved: 4 The owner or owner's agent have been provided with instructions on inspecting, testing, and maintaining the system \Box Yes **HYDROSTATIC TEST**: Tests: The system is hydrostatically tested at normal system operating pressure without evidence of leakage: □ Yes A) Hydrostatic test System Operating Pressure: Note: If a fire Hydrostatic testing is conducted with: \square sprinklers \square plugs installed in the fittings department connection is provided, Form Evidence of Leakage checked via: ☐ maintenance of gage pressure ☐ visual inspection TP 005 F must be utilized. PUMP tested in accordance with Section 11.2.2 of NFPA 13D: ☐ Yes B) Pump test 5 Pump Manufacturer: Pump Capacity: ___ SYSTEM OPERATIONAL TEST: C) System Operational test Waterflow detection devices are installed: ☐ Yes □ No If yes, the device, including the associated alarm circuits, are flow tested through the inspector's test connection and results are in an audible alarm on the premises: □ Yes Is a pre-action or dry pipe systems: ☐ Yes ☐ No If yes, the system was tested in accordance with manufacturer's instructions and applicable standard. \Box Yes **Date of Certification** Date certified: 6 Additional 7 explanation and notes

Declaration & Signatures

By accepting this statement, I, the certified technician shown on this form, certify that this fire protection system(s) has been properly inspected for functional operation in accordance with the current NFPA standards for this system. The certification must be presented by the Contractor to the building owner/owner's agent upon completion and shall be uploaded to the Fire Suppression Permit.

Signature of Contractor:	 Date:
Signature of Property Owner / Owners Agent:	Date:

TP_007_F (Rev 8.2021) Page 1 of 1